



# Viking Full System Warranty

## 1.7 QC Stage 2 Plywood

### Project Details

<b>Project Name</b>		<b>Date of Inspection</b>	
<b>Designer/Architect</b>			
<b>Building Owner</b>			
<b>Builder</b>			
<b>Skellerup Approved Applicator</b>			

### Site Inspection Attendees

Name	Company	Signature

### Inspection Details

Inspection Item	Approval	Comment
17mm CD H3.2 treated	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Laid with face grain at right angles to supports	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Laid in a brick bond pattern	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
3mm gap between sheets (Enviro-clad, Butylclad Epiclad.)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Butt jointed sheets ( Bituclad)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Framing supports at 400mm centres (unless thicker plywood is used and to ply manufacturer specification)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
All Sheet edges are fully supported	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	

Inspection Item	Approval	Comment
10g x 50mm screws at 150mm centres on sheet edges and 200mm centres in body of sheet. No screw heads protruding above surface of plywood.	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
20mm fillets at base of upstands (Butylclad & Epiclad)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
50mm fillets at base of upstands (Enviroclad/Bituclad)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
External edges chamfered (minimum radius 5mm)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Correct falls to Viking and DBH Specification	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Plywood moisture content less than 20 percent	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Free air movement between supporting timbers.	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Outlets & accessories rebated into plywood	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Penetrations pre cut in plywood but not fitted. IE no vents or pipes fitted before membrane is laid	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Building is in correct sequence IE no flashings or above cladding before membrane installation	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
<b>Comments/Notes</b>		

QC Stage 2 Substrate Inspection (Plywood) Pass and Sign-off

x _____ Date: _____ <b>Skellerup Viking Technical Manager</b>	x _____ Date: _____ <b>Skellerup Viking Approved Applicator</b>
--	--