



# Viking Full System Warranty

1.8 QC Stage 2 Concrete

## Project Details

Project Name		Date of Inspection	
Designer/Architect			
Building Owner			
Builder			
Skellerup Approved Applicator			

## Site Inspection Attendees

Name	Company	Signature

## Inspection Details

Inspection Item	Approval	Comment
20mm fillets at base of upstands (Butylclad & Epiclad)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
50mm fillets at base of upstands (Bituclad & Enviroclad)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
External edges chamfered (minimum 5mm radius)	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Correct falls to DBH specification	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Moisture content to be tested with an Edney Gauge hygrometer to no more than 70% relative humidity	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Concrete must be smooth finish	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Outlets & accessories rebated into concrete	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	

Inspection Item	Approval	Comment
Concrete pre cut for penetrations which will not be fitted until membrane is laid	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
Building is in correct sequence IE no flashings or above cladding before membrane is installed	<input type="checkbox"/> Approved <input type="checkbox"/> Modification required	
<b>Comments/Notes</b>		

QC Stage 2 Substrate Inspection (Concrete) Pass and Sign-off

x _____ Date: _____ <b>Skellerup Viking Technical Manager</b>	x _____ Date: _____ <b>Skellerup Viking Approved Applicator</b>
--	--